

Programa Escuelas para el Siglo 21

Partidas	Presupuesto Revisado	Fondos Obligados	Balance Disponible	Estimate to Complete			Gastos Incurridos 30 de junio de 2012
				Adiciones / Ordenes de Cambio	RFPs en Proceso de Adjudicación	Balance	
Estudios y Agrimensura	\$ 486,706	\$ 432,627	\$ 54,079	\$ -	\$ -	\$ 54,079	\$ 432,627
Diseño	7,931,530	7,903,822	27,708	(398,292)	268,000	158,000	7,188,514
Construcción (Design Build)	683,115,567	601,274,829	81,840,737	23,674,099	53,968,076	4,198,562	383,703,674
Gerencia del Programa	52,081,012	42,424,664	9,656,347	7,773,461	1,596,729	286,157	28,153,581
Sistema operativo y otros equipos	1,508,003	1,171,012	336,991	288,293	-	48,698	960,517
Seguros - OCIP	8,500,000	4,391,331	4,108,669	4,108,669	-	-	4,391,331
Otros Costos	17,126,182	11,679,483	5,446,699	5,346,699	-	100,000	11,679,483
TOTAL	\$ 770,749,000	\$ 669,277,769	\$ 101,471,231	\$ 40,792,929	\$ 55,832,805	\$ 4,845,496	\$ 436,509,726